

Madurai Corporation

M.L.A. (East) Development Fund Works 2014 - 2015

e/f/vz;/ o 2-1504-2014. ehs;/ 11/08/2014= U:/ 26/00 ,yl;rk;

e/f/vz;/ o 2-1504-2014. ehs;/ 16/02/2015= U:/ 6/00 ,yl;rk;

Sl. No.	Ward No.	Head	Name of Work & Estimate No.	Estimate Amount (Rs.in Lakhs)	Tender Date	Work Order Period	Contractor Name	Stage of work				Remarks
								31.03.16				
1	2	3	4	5	6	7	8	9	10	11	12	13
1	48	Borewell	Ma.Po. 5/ Est. 263/14-15 Providing Borewell with Sintex Tank at Angayarkanni Colony	2.50	25.09.14	29.10.14 to 28.11.14	Sevvel.M.	Completed				
2	48	Borewell	Ma.Po. 5/ Est. 264/14-15 Providing Borewell with Sintex Tank at Ganagavel Nagar 2nd Street	2.50	25.09.14	29.10.14 to 28.11.14	Sevvel.M.	Completed				
3	49	Borewell	Ma.Po. 5/ Est. 265/14-15 Providing Borewell with Sintex Tank at Naganakulam	2.50	25.09.14	29.10.14 to 28.11.14	Sevvel.M.	Completed				
4	49	Borewell	Ma.Po. 5/ Est. 266/14-15 Providing Borewell with Sintex Tank at Narayanapuram	2.50	25.09.14	29.10.14 to 28.11.14	Sevvel.M.	Completed				
5	24	Borewell	Ma.Po. 5/ Est. 255/14-15 Providing Borewell with Sintex Tank at Viswanathadass Nagar	2.50	25.09.14	29.10.14 to 28.11.14	Sevvel.M.	Completed				
6	24	Borewell	Ma.Po. 5/ Est. 254/14-15 Providing Borewell with Sintex Tank at Uchapamedu	2.50	25.09.14	29.10.14 to 28.11.14	Sevvel.M.	Completed				
7	24	Borewell	Ma.Po. 5/ Est. 256/14-15 Providing Borewell with Sintex Tank at Frontside Kannanendal Manthaiamman Kovil	2.50	25.09.14	29.10.14 to 28.11.14	Sevvel.M.	Completed				
8	24	Borewell	Ma.Po. 5/ Est. 257/14-15 Providing Borewell with Sintex Tank at Senthil Nagar Adithiravidar Colony	2.50	25.09.14	29.10.14 to 28.11.14	Sevvel.M.	Completed				
9	24	Borewell	Ma.Po. 5/ Est. 258/14-15 Providing Borewell with Sintex Tank at Parasuramanpatti Selon Colony	2.50	25.09.14	29.10.14 to 28.11.14	Sevvel.M.	Completed				

