

## Madurai Corporation

### Infra Gap Filling Fund Works 2015 - 16 under Swachh Bharath Mission

DMA's Proceedings Roc. No. 30319/P 1/2015, D:

G.O. (D) No. 574, MA & WS (MA-II) Department, Dated. 14.09.2015 - Rs

Sl. No.	Ward No.	No. of Seats	Head	Name of Work & Estimate No.	Estimate Amount (Rs.in Lakhs)	Tender Date	Work Order Period	Contractor Name	Stage of work			
									31.03.16			
1	2		3	4	5	6	7	8	9	10	11	12
1	1	4	Toilet	Ma.Po. 1/Est. 762/15-16 Construction of Public Toilet at koodal nagar bus stand inside	3.20	15.12.15	01.02.16 to 30.04.16	Saravanan.T	Basement Progress			
2	2	4	Toilet	Ma.Po. 1/Est. 763/15-16 Construction of Public Toilet at Anaiyur bus stand park south side	3.00	15.12.15	26.02.16 to 23.05.16	Saravanan.T	Basement Progress			
3	12	4	Toilet	Ma.Po. 1/Est. 759/15-16 Construction of New community Toilet at Mothilal main road	2.50	15.12.15	01.02.16 to 28.05.16	Saravanan.T	Progress			
4	15	4	Toilet	Ma.Po. 4/Est. 802/15-16 Construction of Toilet at Melaponnagaram	2.50	15.12.15	01.02.16 to 28.05.16	Saravanan.T	Lintel Leel Progress			
5	16	4	Toilet	Ma.Po. 4/Est. 744/15-16 Construction of Toilet at T.B.Road (Near pumping station)	2.50	15.12.15	01.02.16 to 28.05.16	Saravanan.T	Lintel Leel Progress			
6	17	4	Toilet	Ma.Po. 4/Est. 745/15-16 Construction of Toilet at Bodi line	2.50	15.12.15	01.02.16 to 28.05.16	Saravanan.T	Pile Foundation Progress			
7	19	4	Toilet	Ma.Po. 1/Est. 775/15-16 Construction of Toilet building @ Thanathavam	3.00	15.12.15	01.02.16 to 28.05.16	Saravanan.T	Basement Progress			
8	22	4	Toilet	Ma.Po. 1/Est. 774/15-16 Construction of Toilet building @ Virattipathu Muthuthevar Colony	2.50	15.12.15	01.02.16 to 28.05.16	Saravanan.T	Basement Progress			
9	28	4	Toilet	Ma.Po. 2/ Est 785 / 15-16 Construction of Toilet at Ulaganeri Nondi koil street OHT near.	2.50	15.12.15		Pandi.V	Roof Level			

Sl. No.	Ward No.	No. of Seats	Head	Name of Work & Estimate No.	Estimate Amount (Rs.in Lakhs)	Tender Date	Work Order Period	Contractor Name	Stage of work			
									31.03.16			
1	2		3	4	5	6	7	8	9	10	11	12
10	28	4	Toilet	Ma.Po. 2/ Est 786 / 15-16 Construction of Toilet at Mangalakudi - A.D colony.	2.50	15.12.15	29.02.16 to 28.05.16	Pandi.V	Progress			
11	33	4	Toilet	Ma.Po. 2/ Est 783 / 15-16 Construction of Toilet Buliding at Sikkandar Puram street	2.50	15.12.15		Pandi.V	Site Problem			
12	35	4	Toilet	Ma.Po. 2/Est 782/ 15-16 Construction of Toilet Buliding at Purachi Thalaivar Colony street.	2.50	15.12.15		Pandi.V	Dis- mantling Progress			
13	43	4	Toilet	Ma.Po. 2/Est 781 / 15-16 Construction of Toilet Buliding at Karumbalai East street	2.50	15.12.15	12.02.16 to 11.04.16	Pandi.V	Dis- mantling Progress			
14	45	4	Toilet	Ma.Po. 2/ Est 788/ 15-16 Construction of Toilet at Ramawarma Nagar 1st Street Bridge near.	2.50	15.12.15		M/S Shaju Construction	Completed			
15	45	4	Toilet	Ma.Po. 2/ Est 789 / 15-16 Construction of Toilet at K.Pudur Vegetable Market	2.50	15.12.15	12.02.16 to 11.04.16	Shanmugavel	Lintel Leel Progress			
16	47	4	Toilet	Ma.Po. 2/Est 790/ 15-16 Construction of Toilet at Kalangarai -I.	2.50	15.12.15		Pandi.V	Completed			
17	50	4	Toilet	Ma.Po. 5/Est. 753/15-16 Construction of New Toilet at kaithamillath 1st street (fish market)	2.50	15.12.15	29.01.16 to 27.04.16	Senthilkumar	Basement Progress			
18	51	4	Toilet	Ma.Po. 3/Est. 754/15-16 Construction of New Toilet at Munichalai Main Road	2.50	15.12.15	25.02.16 to 24.05.16	Thangapandi	Roof Laid			
19	53	4	Toilet	Ma.Po. 3/Est. 730/15-16 Construction of New Toilet at NMR puram Main road	2.50	15.12.15	25.02.16 to 24.05.16	Muruganantham	Roof Laid			
20	54	4	Toilet	Ma.Po. 3/Est. 721/15-16 Construction of New Toilet at devi mettu street	2.50	15.12.15	25.02.16 to 24.05.16	Muruganantham	Roof Laid			
21	55	4	Toilet	Ma.Po. 5/Est. 758/15-16 Construction of New Toilet at Periyakathiyanoor	2.50	15.12.15	25.02.16 to 24.05.16	Rajesh.P	Basement Progress			

Sl. No.	Ward No.	No. of Seats	Head	Name of Work & Estimate No.	Estimate Amount (Rs.in Lakhs)	Tender Date	Work Order Period	Contractor Name	Stage of work			
									31.03.16			
1	2		3	4	5	6	7	8	9	10	11	12
22	57	4	Toilet	Ma.Po. 5/Est. 729/15-16 Construction of New Toilet at Ambedkar Nagar	2.50	15.12.15	25.02.16 to 24.05.16	Muruganantham	Roof Level			
23	58	4	Toilet	Ma.Po. 3/Est. 734/15-16 Construction of New Toilet at Chinthamani burial ground	2.50	15.12.15	29.01.16 to 27.04.16	Soundrapandi	Roof Laid			
24	60	4	Toilet	Ma.Po. 3/Est. 736/15-16 Construction of New Toilet building work at Ganesapuram near burial ground	2.50	15.12.15	25.02.16 to 24.05.16	Ganesan	Roof Laid			
25	63	4	Toilet	Ma.Po. 4/Est. 732/15-16 Construction of New Toilet at Irulappan kovil street	2.50	15.12.15	25.02.16 to 24.05.16	Sanjay Gandhi.S	Roof Laid			
26	75	4	Toilet	Ma.Po. 4/Est. 807/15-16 Construction of New Toilet with borewell at Madakkulam Main road (Roja Nagar)	5.80	15.12.15	26.02.16 to 25.05.16	Chellapandian. N.S	Progress			
27	76	4	Toilet	Ma.Po. 4/Est. 808/15-16 Construction of New Toilet with borewell at Madakkulam Main road	5.80	15.12.15	29.01.16 to 30.04.16	Anguraj.V	Earth work Progress			
28	76	4	Toilet	Ma.Po. 4/Est. 809/15-16 Construction of New Toilet with borewell at Bypass service Road	5.80	15.12.15	26.02.16 to 25.05.16	Anguraj.V	Earth work Progress			
29	94	4	Toilet	Ma.Po. 4/Est. 811/15-16 Construction of New Community Toilet at Periyasamy Nagar Main street	2.50	15.12.15	29.01.16 to 30.03.16	Sanjay Gandhi.S	Earth work Progress			
30	100	4	Toilet	Ma.Po. 4/Est. 813/15-16 Construction of New Toilet with borewell at Arasinar Colony	5.80	15.12.15	29.01.16 to 30.03.16	Chellapandian. N.S	Earth work Progress			
		<b>120</b>		<b>TOTAL</b>	<b>89.90</b>							



<b>Remarks</b>
----------------

<i>13</i>
-----------

--

--

--

--

--

--

--

--

--

--

--

--

