

Madurai Corporation

M.L.A. (North) Development Fund Works 2015 - 2016

ef/fvz;/ o 2-797-2015. ehs;/ 04/08/2015= U:/ 40/00 ,yl;rk;

ef/fvz;/ o 2-797-2015. ehs;/ 14/08/2015= U:/ 14/50 ,yl;rk;

ef/fvz;/ o 2-797-2015. ehs;/ 23/09/2015= U:/ 14/00 ,yl;rk;

ef/fvz;/ o 2-797-2015. ehs;/ 02/11/2015= U:/ 11/00 ,yl;rk;

Sl. No.	Ward No.	Head	Name of Work & Estimate No.	Estimate Amount (Rs.in Lakhs)	Tender Date	Work Order Period	Contractor Name	Stage of work				Remarks
								31.03.16				
1	2	3	4	5	6	7	8	9	10	11	12	13
1	42	B.T. Road	Ma.Po. 4/ Est. 278/15-16 Providing B.T. Road at P.T. Rajan Road, Chekkadi 6th Street	10.00	02.09.15	05.10.15 to 04.11.15	M/s. Sri Kamatchi Engineering	Completed				
2	38	B.T. Road	Ma.Po. 4/ Est. 275/15-16 Providing B.T. Road at Suyarajapuram 1st Street	10.00	02.09.15	05.10.15 to 04.11.15	M/s. Sri Kamatchi Engineering	Completed				
3	47	B.T. Road	Ma.Po. 4/ Est. 261/15-16 Providing B.T. Road at Palanisamy Nagar 1st, 2nd, 3rd and Cross Streets	20.00	08.09.15	05.10.15 to 04.11.15	Pandi.V.	Completed				
4	33	Ration Shop	Ma.Po. 4/ Est. 462/15-16 Construction of Ration Shop at Anna Nagar West Vaigai Colony	4.00	16.09.15	05.10.15 to 04.01.16	Senthil Kumar.P.	Cancelled				
5	33	Ration Shop	Ma.Po. 4/ Est. 463/15-16 Construction of Ration Shop at Anna Nagar Matha Kovil Opp.	4.00	16.09.15	05.10.15 to 04.01.16	Senthil Kumar.P.	Cancelled				
6	33	ICDS	Ma.Po. 4/ Est. 464/15-16 Construction of ICDS Anganwadi Centre at SMP Colony	6.50	16.09.15	05.10.15 to 04.01.16	Senthil Kumar.P.	Completed				
7	33	Ration Shop	Ma.Po. 4/ Est. 461/15-16 Construction of Ration Shop at Anna Nagar New LIG Colony (Near Bes Course School)	4.00				Cancelled				
8	33	Paver Block Road	Ma.Po. 4/ Est. 479/15-16 Providing Paver Block Road at Pandian Neduchelian Higher Secondary School	5.00	19.11.15	04.12.15 to 03.01.16	M/s. Sri Kamatchi Engineering	To be Started				

