

## Madurai Corporation

### M.L.A. (South) Development Fund Works 2015 - 2016

eff/vz;/ o 2-675-2015. ehs;/ 18/06/2015= U:/ 44/50 ,yl;rk;

eff/vz;/ o 2-675-2015. ehs;/ 07/10/2015= U:/ 31/00 ,yl;rk;

eff/vz;/ o 2-675-2015. ehs;/ 02/11/2015= U:/ 5/00 ,yl;rk;

Sl. No.	Ward No.	Head	Name of Work & Estimate No.	Estimate Amount (Rs.in Lakhs)	Tender Date	Work Order Period	Contractor Name	Stage of work				Remarks
								31.03.16				
1	2	3	4	5	6	7	8	9	10	11	12	13
1	53	Building	Ma.Po.4/Est.121/15-16 Construction of Compound wall at Kuruvikaran salai	8.00	02.07.15	23.07.15 to 20.10.15	Murugananth am.K	Completed				
2	57	Road	Ma.Po.4/Est.122/15-16 Providing Paver Block Road at Deivakanni North,South street	15.00	09.07.15	23.07.15 to 20.10.15	Murugesan.K	Completed				
3	63	Borewell	Ma.Po.4/Est.136/15-16 Providing Borewell with Powerpump at Nanthavanam street	2.90	02.07.15	23.07.15 to 20.09.15	Thiruvengada m.G	Completed				
4	63	Road	Ma.Po.4/Est.137/15-16 Providing Paver Block Road at Periyambalapillai street	2.00	02.07.15	17.07.15 to 14.09.15	Bhavani	Completed				
5	69	Road	Ma.Po.4/Est.148/15-16 Providing Paver Block Road at M.G.R street in Annamela Street	7.00	02.07.15	17.07.15 to 14.10.15	Senthooran	Completed				
6	69	Borewell	Ma.Po.4/Est.149/15-16 Providing Borewell with Powerpump at Indira nagar	2.90	02.07.15	23.07.15 to 20.09.15	Sivakumar.R	Completed				
7	71	Borewell	Ma.Po.4/Est.106/15-16 Providing Borewell with Powerpump at East Madurai Horizon colony	2.90	02.07.15	23.07.15 to 20.09.15	Mahesh Kannan	Completed				

Sl. No.	Ward No.	Head	Name of Work & Estimate No.	Estimate Amount (Rs.in Lakhs)	Tender Date	Work Order Period	Contractor Name	Stage of work				Remarks
								31.03.16				
1	2	3	4	5	6	7	8	9	10	11	12	13
8	64	Community Hall	Ma.Po. 4/ Est. 168/15-16 Construction of Community Hall at Thiravialingeswar Kovil Street	14.00	05.08.15	17.08.15 to 14.11.15	Sanjay Gandhi.S.	Completed				
9	74	Education	Ma.Po. 4/ Est. 156/15-16 Construction of Toilet at Muthulakshmi Corporation Girls Higher Secondary School	5.00	04.08.15	17.08.15 to 14.11.15	Mathivanan.T .K.V.	Completed				
10	51	Borewell	Ma.Po. 4/ Est. 167/15-16 Providing Borewell with Sintex at Munichalai Corporation School	3.00	04.08.15	17.08.15 to 15.10.15	Senthil Kumar.P.	Completed				
11	51	Education	Ma.Po. 4/ Est. 170/15-16 Construction of Toilet at Munichalai Corporation School	4.00	04.08.15	17.08.15 to 14.11.15	Senthil Kumar.P.	Completed				
12	52	ICDS	Ma.Po. 4/ Est. 166/15-16 Construction of Anganwai Centre at Kondithoolu Street	6.50	04.08.15	17.08.15 to 14.11.15	Vetrivel.S.	Completed				
13	52	Education	Ma.Po. 4/ Est. 161/15-16 Construction of Laboratory at Manimegali School	7.00	04.08.15	17.08.15 to 14.11.15	Rajesh.P.	Completed				
14	74	Paver Block Road	Ma.Po. 4/ Est. 150/15-16 Providing Paver Block Road at Maina Theppakulam 4th Street	3.10	04.08.15	17.08.15 to 14.11.15	Mathivanan.T .K.V.	Completed				
15	53	Paver Block Road	Ma.Po. 3/ Est. 280/15-16 Providing Paver Block Road at Pathunonbu Chavadi 1st,2nd & 3rd Cross Streets	9.00	04.11.15	25.11.15 to 22.02.16	Ganesan.M	Completed				
16	52	Paver Block Road	Ma.Po. 3/ Est. 647/15-16 Providing Paver Block Road at Vengatapathy Iyyengar Cross Street	8.00	04.11.15	25.11.15 to 22.02.16	Senthil Kumar.M	Completed				
17	57	B.T. Road	Ma.Po. 3/ Est. 626/15-16 Providing B.T. Road at Anuppanady Thai Nagar Area	5.00	04.11.15	25.11.15 to 23.01.16	Chellapandia n.N.S	Completed				
18	50	Compound Wall	Ma.Po. 3/ Est. 646/15-16 Construction of Compound Wall at Sungam Pallivasal Karbarsthan Area (North Side)	3.00	04.11.15	25.11.15 to 23.01.16	Vetrivel.S.	Completed				
19	54	Borewell	Ma.Po. 3/ Est. 625/15-16 Providing Borewell with Sintex Tank at Tamilan Street to Cambar Street Junction	3.00	04.11.15	25.11.15 to 23.01.16	Ganesan.M	Completed				

