

Madurai Corporation

M.L.A. (West) Development Fund Works 2015 - 2016

e/f/vz;/ o 2-2422-2014. ehs;/ 11/06/2015= U:/ 10/00 ,yl;rk;

e/f/vz;/ o 2-2422-2014. ehs;/ 18/08/2015= U:/ 29/00 ,yl;rk;

e/f/vz;/ o 2-1396-2014. ehs;/ 07/10/2015= U:/ 14/00 ,yl;rk;

e/f/vz;/ o 2-1396-2015. ehs;/ 18/02/2016= U:/ 45/50 ,yl;rk;

Sl. No.	Ward No.	Head	Name of Work & Estimate No.	Estimate Amount (Rs.in Lakhs)	Tender Date	Work Order Period	Contractor Name	Stage of work				Remarks
								31.03.16				
1	2	3	4	5	6	7	8	9	10	11	12	13
1	76	Education	Ma.Po. 4/ Est. 174/15-16 Construction of New Class Room Building at Palanganatham Navalur Somasundara Bharathiyar Higher Secondary School	10.00	01.09.15	10.10.15 to 09.01.15	Anguraj.V	Completed				
2	19	Paver Block Road	Ma.Po. 4/ Est. 442/15-16 Providing Paver Block Road at Samattipuram - Thirumalai Colony Junction	17.00	20.10.15	23.11.15 to 21.01.16	Pandi.B.	Completed				
3	22	Paver Block Road	Ma.Po. 4/ Est. 441/15-16 Providing Paver Block Road at H.M.S. Colony - Raja Ganapathy Kovil Near	12.00	20.10.15	23.11.15 to 21.01.16	Pandi.B.	Completed				
4	23	Paver Block Road	Ma.Po. 4/ Est. 617/15-16 Providing Paver Block Road at Income Tax Colony Main Road	5.00	20.11.15	23.11.15 to 21.01.16	Ramkumar.K. D.	Completed				
5	23	Paver Block Road	Ma.Po. 4/ Est. 616/15-16 Providing Borewell with Sintex Tank at Demcy Colony	2.50	20.11.15	23.11.15 to 21.01.16	Ramkumar.K. D.	Completed				
6	23	ICDS	Ma.Po. 4/ Est. 621/15-16 Construction of New Anganwadi Centre	6.50	20.11.15	23.11.15 to 21.01.16	Ramkumar.K. D.	Completed				
7	75	Building	Ma.Po.4/Est.848/15-16 Construction of Drama Stage with makeup rooms at Madakulam M.G.R Statue near	8.00	14.01.16	08.02.16 to 23.04.16	Ramanathan.S	Progress				

Sl. No.	Ward No.	Head	Name of Work & Estimate No.	Estimate Amount (Rs.in Lakhs)	Tender Date	Work Order Period	Contractor Name	Stage of work				Remarks
								31.03.16				
1	2	3	4	5	6	7	8	9	10	11	12	13
8	90	Building	Ma.Po.4/Est.889/14-15 Construction of Additional Building at Nethaji street Community Hall	20.00	17.06.15	10.07.15 to 19.10.15	Balasubramanian	Completed				
9	91	Borewell	Ma.Po.4/Est.843/14-15 Providing 6"dia Submersible Borewell Work at Pulipandiyan street last	2.50	14.01.16	08.02.16 to 23.03.16	M/S Classic Eng	Progress				
10	92	Building	Ma.Po.4/Est.846/15-16 Construction of Dobigana Building work at Kovalan nagar last, TVS Lakshmi nagar park	25.00	17.02.16	20.02.16 to 19.05.16	Bose.V	Progress				
11	100	Borewell	Ma.Po.4/Est.853/15-16 Providing 6"dia borewell with sintex tank at Sivan kovil 2nd street	2.50	14.01.16	08.02.16 to 23.03.16	Sivakumar.A	Progress				
12	100	Borewell	Ma.Po.4/Est.854/15-16 Providing 6"dia borewell with sintex tank at EB Main road 1st cross street	2.50	14.01.16	08.02.16 to 23.03.16	Sivakumar.A	Progress				
13	75	Building	Ma.Po.4/Est.1025/15-16 Construction of Anganwadi Centre arrangement at Madakulam Palanganatham V.A.O Office near	6.50				A.S Received 02.03.2016				
14	88	Borewell	Ma.Po.4/Est.1020/15-16 Providing Borewell with sintex tank arrangement at Solaiyalagapuram 1st and 2nd street	5.00				A.S Received 02.03.2016				
15	89	Borewell	Ma.Po.4/Est.1021/15-16 Providing Borewell with sintex tank arrangement at Jaihindupuram 1st street and Bharathithasan street	5.00				A.S Received 02.03.2016				
16	90	Borewell	Ma.Po.4/Est.1022/15-16 Providing Borewell with sintex tank arrangement at Nethaji street, Jaihindupuram 2nd street	2.50				A.S Received 02.03.2016				

