

Madurai Corporation

Infra Gap Filling Fund Works 2014 - 15 under Swachh Bharath Mission

DMA's Proceedings Roc. No. 30319/P 1/2015, Dated. 02.11.15

G.O. (D) No. 574, MA & WS (MA-II) Department, Dated. 14.09.2015 - Rs.120.80 Lakhs.

Sl. No.	Ward No.	No. of Seats	Head	Name of Work & Estimate No.	Estimate Amount (Rs.in Lakhs)	Tender Date	Work Order Period	Contractor Name	Stage of work				Remarks
									31.03.16				
1	2		3	4	5	6	7	8	9	10	11	12	13
1	2	5	Toilet	Ma.Po.1/Est.453/14-15 Construction of Community Toilet at Anaiyur Bus Stand	14.20	30.12.15	01.02.16 to 30.04.16	Radha.K	Progress				
2	4	5	Toilet	Ma.Po.1/Est.454/14-15 Construction of Community Toilet at Mudakkathan	14.20	30.12.15	01.02.16 to 30.04.16	Pandi.V	Basement Level				
3	35	5	Toilet	Ma.Po.2/Est.447/ 14-15 Construction of Community Toilet at P.T Colony	13.50	30.12.15	04.03.16 to 03.06.16	Radha.K	Progress				
4	43	5	Toilet	Ma.Po.2/Est.448 /14-15 Construction of Community Toilet at Union Club Backside	13.50	30.12.15	04.03.16 to 03.06.16	Radha.K	Basement Level				
5	45	5	Toilet	Ma.Po.2/Est.449/14-15 Construction of Community Toilet at Near Mariyamman Kovil Street	13.50	30.12.15	04.03.16 to 03.06.16	Radha.K	Plinth Beam Progress				
6	46	5	Toilet	Ma.Po.2/Est.450/14-15 Construction of Community Toilet at Gandhipuram	13.50	30.12.15	04.03.16 to 03.06.16	Pandi.V	Dis-mantling Progress				
7	58	5	Toilet	Ma.Po.3/Est.451/14-15 Construction of Community Toilet at Chinthamani Keela Street	14.20	30.12.15	01.02.16 to 30.04.16	Radha.K	Progress				
8	63	5	Toilet	Ma.Po.3/Est.452/14-15 Construction of Community Toilet Nanthavanam	13.50	30.12.15	01.02.16 to 30.04.16	Radha.K	Completed				

