

Madurai Corporation

National Urban Health Mission (NUHM) Fund Works 2014 - 2015

Sl. No.	Ward No.	Head	Name of Work & Estimate No.	Estimate Amount (Rs.in Lakhs)	Tender Date	Work Order Period	Contractor Name	Stage of work				Remarks
								31.03.16				
1	2	3	4	5	6	7	8	9	10	11	12	13
1	6	UPH Centre	Ma.Po. 4/Est. 111/15-16 Special Improvement Works at Hospital in B.B.Kulam UPH Centre	8.50	18.06.15	24.07.15 to 21.10.15	Nedumaran.S.	Completed				
2	9	UPH Centre	Ma.Po. 4/Est. 112/15-16 Special Improvement Works and Construction of Additional Building at the Hospital in Aruldasapuram UPH Centre	9.98	18.06.15	24.07.15 to 21.10.15	Udhayakumar. R.	Completed				
3	13	UPH Centre	Ma.Po. 4/Est. 116/15-16 Special Improvement Works at Devasakayam Hospital in Puttuthoppu UPH Centre	9.70	18.06.15	24.07.15 to 21.10.15	Sethuraj.R.	Completed				
4	16	UPH Centre	Ma.Po. 4/Est. 88/15-16 Special Improvement Works at Hospital in Ansari Nagar UPH Centre	9.98	18.06.15	31.07.15 to 29.10.15	Raja.M.	Completed				
5	19	UPH Centre	Ma.Po.1/Est.197/15-16 Maintenance work in Ponmeni Corporation Primary School for Virattipathu UPH Centre	5.05	28.07.15	21.08.15 to 19.10.15	M/S Atchaya Construction	Completed				
6	21	UPH Centre	Ma.Po. 4/Est. 117/15-16 Special Improvement Works at Hospital in Fatima Nagar UPH Centre	9.00	18.06.15	31.07.15 to 29.10.15	M/s.Aruna Chaleshwaran Construction	Completed				
7	29	UPH Centre	Ma.Po. 4/Est. 99/15-16 Special Repairs and Improvement Works to Kabeer Nagar Community Hall to Converted in to Masthanpatti UPH Centre	8.15	26.06.15	03.08.15 to 02.10.15	Durairaj.C.	Completed				26.12.15
8	32	UPH Centre	Ma.Po. 4/Est. 171/15-16 Special Repairs and Improvement Works to Hospital at Vandiyur UPH Centre	5.80	26.06.15	03.08.15 to 02.10.15	Kuppu Venkatesh	Completed				

Sl. No.	Ward No.	Head	Name of Work & Estimate No.	Estimate Amount (Rs.in Lakhs)	Tender Date	Work Order Period	Contractor Name	Stage of work				Remarks
								31.03.16				
1	2	3	4	5	6	7	8	9	10	11	12	13
9	38	UPH Centre	Ma.Po. 4/Est. 100/15-16 Special Repairs and Improvement Works and Construction of Additional Room,Scan Room in Narimedu UPH Centre at Suyarajapuram 1st Street	13.90	26.06.15	03.08.15 to 02.10.15	Sanjay Gandhi.S.	Completed				30.11.15
10	27	UPH Centre	Ma.Po. 4/Est. 97/15-16 Special Repairs and Improvement Works and Construction of Additional Room in UPH Center at Kodikulam	8.35	26.06.15	03.08.15 to 02.10.15	Pandy.B.	Completed				
11	45	UPH Centre	Ma.Po. 4/Est. 96/15-16 Special Repairs and Improvement Works to UPH Center at K.Pudur	7.60	26.06.15	03.08.15 to 02.10.15	Shanmugavel	Completed				
12	34	UPH Centre	Ma.Po. 4/Est. 98/15-16 Special Repairs and Improvement Works and Construction of Additional Room in UPH Center at Santhamangalam	15.80	26.06.15	03.08.15 to 02.10.15	Selvakumar.P.	Completed				30.11.15
13	24	UPH Centre	Ma.Po. 4/Est. 114/15-16 Special Repairs and Improvement Works to Community Hall Converted in to UPHC at Thiruppalai	8.15	26.06.15	03.08.15 to 02.10.15	Karuppasamy. M.	Completed				
14	51	UPH Centre	Ma.Po. 4/Est. 124/15-16 Construction of Additional Rooms for UPHC in First Floor at Munichalai UPH Centre	9.65	09.06.15	25.06.15 to 22.09.15	Vetrivel	Completed				25.11.15
15	51	UPH Centre	Ma.Po. 4/Est. 123/15-16 Special Repairs and Improvement Works to Munichalai UPH Centre	6.75	09.06.15	25.06.15 to 22.09.15	Vetrivel	Completed				
16	57	UPH Centre	Ma.Po. 4/Est. 91/15-16 Special Repairs and Improvement Works to Anuppanady UPH Centre	8.30	09.06.15	25.06.15 to 22.09.15	M/s. Surya Cosntruction	Completed				
17	58	UPH Centre	Ma.Po. 4/Est. 105/15-16 Special Repairs and Improvement Works to Chinthamani UPH Centre	9.90	29.05.15	08.06.15 to 06.08.15	Muthu Pandu	Completed				
18	71	UPH Centre	Ma.Po. 4/Est. 421/15-16 Construction of Lab room at Balarenga puram UPH Centre	4.60	04.08.15	17.08.15 to 14.11.15	Ravichandran	Completed				30.11.15

