

## Madurai Corporation

### Scheme Works 2014 - 15 (Abstract)

(Rs. In Lakhs)

Sl. No.	Name of the Project	No.of Works	Estimated Cost	Fund released				Completed		Balance										Stage of Balance Work	
				Grant	Loan	Corp. Contri.	Total			Progress		To be Started		Tender		Tender Appr. Stage		TOTAL			
								No.	Amount	No.	Amount	No.	Amount	No.	Amount	No.	Amount	No.	Amount		
1	M.P. Fund Works 2014 - 15	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
2	M.P. (Rajya Sabha) Fund Works 14 - 15	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
3	M.P. (Virudhunagar) Fund Works 14 - 15	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
4	North M.L.A Fund Works 2014 - 15	5	46.10	46.10	--	--	46.10	5	46.10	--	--	--	--	--	--	--	--	--	--	--	Completed
5	East M.L.A Fund Works 2014 - 15	12	32.00	32.00	--	--	32.00	12	32.00	--	--	--	--	--	--	--	--	--	--	--	Completed
6	South M.L.A Fund Works 2014 - 15	24	135.40	135.40	--	--	135.40	24	135.40	--	--	--	--	--	--	--	--	--	--	--	Completed
7	Central M.L.A Fund Works 2014 - 15	1	20.00	20.00	--	--	20.00	1	20.00	--	--	--	--	--	--	--	--	--	--	--	Completed
8	West M.L.A Fund Works 2014 - 15	13	91.00	91.00	--	--	91.00	6	55.50	5	23.00	--	--	--	--	--	--	5	23.00	--	Cancelled - 2 Nos.
9	Self Sufficiency Scheme Works 2014 - 15	1	21.60	21.60	--	--	21.60	1	21.60	--	--	--	--	--	--	--	--	--	--	--	Completed
10	Tourism (IDIPT) Scheme Works 2014 - 15	4	451.73	451.73	--	--	451.73	--	--	4	427.40	--	--	--	--	--	--	4	427.40	--	Cancelled - 1 No.
11	O & M Gap Filling Fund Works 2014 - 15	2	70.00	70.00	--	--	70.00	2	70.00	--	--	--	--	--	--	--	--	--	--	--	Completed
12	Infra Gap Filling Fund Works 2014 - 15	10	138.50	120.80	--	17.70	138.50	1	13.50	9	125.00	--	--	--	--	--	--	9	125.00	--	--
13	National Urban Livelihood Mission Works 2014 - 15	5	99.20	99.20	--	--	99.20	2	25.20	3	74.00	--	--	--	--	--	--	3	74.00	--	--

Sl. No.	Name of the Project	No.of Works	Estimated Cost	Fund released				Completed		Balance										Stage of Balance Work
				Grant	Loan	Corp. Contri.	Total	Progress		To be Started		Tender		Tender Appr. Stage		TOTAL				
								No.	Amount	No.	Amount	No.	Amount	No.	Amount	No.	Amount	No.	Amount	
14	National Urban Health Mission Works 2014 - 15	26	201.86	201.86	--	--	201.86	23	161.21	3	40.65	--	--	--	--	--	--	3	40.65	--
15	Special Road Programme Works 2014 - 15	6	2603.50	450.00	1350.00	803.50	2603.50	4	2240.00	3	363.50	--	--	--	--	--	--	3	363.50	--
	<b>TOTAL</b>	<b>109</b>	<b>3910.89</b>	<b>1739.69</b>	--	<b>821.20</b>	<b>3910.89</b>	<b>81</b>	<b>2820.51</b>	<b>27</b>	<b>1053.55</b>	--	--	--	--	--	--	<b>27</b>	<b>1053.55</b>	