

Madurai Corporation

Scheme Works 2015 - 16 (Abstract)

(Rs. In Lakhs)

Sl. No.	Name of the Project	No.of Works	Estimated Cost	Fund released				Completed		Balance										Stage of Balance Work	
				Grant	Loan	Corp. Contri.	Total			Progress		To be Started		Tender		Tender Appr. Stage		TOTAL			
								No.	Amount	No.	Amount	No.	Amount	No.	Amount	No.	Amount	No.	Amount		
1	M.P. Fund Works 2015 - 16	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
2	M.P. (Rajya Sabha) Fund Works 15 - 16	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
3	M.P. (Virudhunagar) Fund Works 15 - 16	1	19.30	19.30	--	--	19.30	--	--	1	19.30	--	--	--	--	--	--	1	19.30	--	--
4	North M.L.A Fund Works 2015 - 16	10	79.50	79.50	--	--	79.50	5	51.50	1	11.00	1	5.00	--	--	--	--	2	16.00	Cancelled - 3 Nos.	
5	East M.L.A Fund Works 2015 - 16	7	47.50	47.50	--	--	47.50	7	47.50	--	--	--	--	--	--	--	--	--	--	Completed	
6	South M.L.A Fund Works 2015 - 16	22	128.15	128.15	--	--	128.15	21	120.80	1	7.35	--	--	--	--	--	--	1	7.35	--	--
7	Central M.L.A Fund Works 2015 - 16	7	32.00	32.00	--	--	32.00	5	19.00	2	13.00	--	--	--	--	--	--	2	13.00	--	--
8	West M.L.A Fund Works 2015 - 16	19	159.00	159.00	--	--	159.00	7	73.00	5	40.50	--	--	--	--	7	45.50	5	40.50	--	--
9	Town and Country Planning Assisted Scheme 2015-16	4	100.00	100.00	--	--	100.00	4	100.00	--	--	--	--	--	--	--	--	--	--	Completed	
10	Infra Gap Filling Fund Works 2015 - 16	30	89.90	89.90	--	--	89.90	2	5.00	28	84.90	--	--	--	--	--	--	28	84.90	--	--
	TOTAL	100	655.35	655.35	--	--	655.35	51	416.80	38	176.05	1	5.00	--	--	7	45.50	39	181.05		